

90DAY PLANNING

Item	: 90D Gate Approval June 2026
Business Unit	: Corridor Asset
90D Period	: July 1st – September 31st 2026
Issue Date	: 22 Jun 2026
Revision	: 0

1. EXECUTIVE DECISION SUMMARY

Planning Objective (90 Days):

To ensure safe and reliable gas production by prioritizing critical integrity maintenance, managing execution capacity, and preparing key offsite support activities for execution readiness.

Key Highlights:

- Total activities proposed: 100 activities
- Mandatory activities (safety, integrity, government regulation): 31 activities
- Average capacity utilization: 92%
- Key risks identified: Prolong procurement, Contractual readiness, Vendor Readiness.

2. PLANNING ASSUMPTIONS & CONSTRAINTS

Key Assumptions:

- Average gas production maintained at planned base level
- Major activity planned:
 - Sumpal GTG 403 - Engine Exchange
 - Rawa LTRO-1B unit C Overhaul
 - Rawa Shutdown August
 - Gelam Shutdown July
 - Sakakemang & Sambar Support
- Existing maintenance and marine contracts remain valid.
- Weather conditions are within seasonal normal.

Key Constraints Identified:

Category	Description	Impact	Mitigation
Material Readiness	Incomplete or pending material availability for key scopes	Schedule delays and increased risk of equipment failure.	Expedite clear reservations; Get additional support from SCM.
Contractor Readiness	Contractor readiness gaps affecting major scopes	Potential delay	Secure contractual concurrence; accelerate vendor mobilization.
Crane & Manpower Availability	Limited availability of critical resources during shutdown periods	Activity overlap, resource bottlenecks, execution delays.	Strict SIMOPS coordination
SIMOPS Complexity	High level of simultaneous operations	Increased safety risk and higher chance of schedule slippage.	Strengthen SIMOPS planning; enforce Cross functional coordination and prioritization.

3.1. PREVIOUS 90-DAY ACTIVITY LIST

Activity Status

Total: 85 On schedule: 75 Defer or Continue to Next 90D Plan: 6 Delay : 4 Attainment: 88%

No	Activity Description	Area	Function	Start	Finish	Remarks
1	Project Temporary office Land Preparation Sakakemang.	Grissik	Sakakemang Project	May-26	Jun-26	Delay
2	Construction Sakakemang Equipment (dismantling, relocation and installation of equipment).	Grissik	Sakakemang Project	May-26	Aug-26	On schedule
3	Relocation Suban Bypass Separator and produced water filter for Sakakemang (dismantling equipment)	Suban	Sakakemang Project	Jun-26	Aug-26	On schedule
4	Internal cleaning - Sumpal Inlet Cooler for Sakakemang	Sumpal	Sakakemang Project	May-26	Jun-26	On schedule
5	Mobilization of Suban Produced Water Filter and Suban Inlet Separator to Grissik (Sakakemang Project)	Suban	Sakakemang Project	Aug-26	Oct-26	On schedule
6	Sambar Surface Facility Construction (Flowline)	Dayung	Project	Mar-26	Nov-26	On schedule
7	Foundation Work for Inlet Cooler & Scrubber (Excavation, install rebar & Formwork, pouring Concrete) at Dayung plant (Project Sambar)	Dayung	Project	Apr-26	Aug-26	On schedule
8	Dismantling old spare part retrofit control system GTC 301 at Control Room & around GTC 301	Dayung	Project	Jul-26	Jul-26	On schedule
9	Rebonjaro Preconstruction	Rebonjaro	Project	Jun-26	Jan-26	On schedule
10	Suban-24 New Flowline Construction	Suban	Project	Jun-26	Jun-26	On schedule
11	Suban-25 On Stream	Suban	Project	May-26	Jun-26	On schedule
12	Sambar-2 P&A (Noise Log & CBL)	Dayung	WII	May-26	Jun-26	On schedule
13	Supat-2 Recompletion & Testing (Rig-5)	Rawa	WII	May-26	Jun-26	Delay
14	Supat-5 Recompletion & Testing (Rig-5)	Rawa	WII	Jun-26	Jul-26	Delay
15	Letang-1 Acidizing (CTU)	Rawa	WII	Aug-26	Aug-26	On schedule
16	Tengah-5 SGS and Sigma Log	Rawa	WII	Aug-26	Aug-26	On schedule
17	Tengah-5 XMASTREE Replacement	Rawa	WII	Aug-26	Aug-26	On schedule
18	Sumpal-06 Perf + MFC + MTD	Sumpal	WII	Jul-26	Aug-26	On schedule

19	Sumpal-6 Add Perf + SGS + Noise Log	Sumpal	WII	Aug-26	Sep-26	On schedule
20	Suban-28 Acidizing	Suban	WII	May-26	Jun-26	On schedule
21	Suban-13 Add Perf + Acidizing (CTU)	Suban	WII	Jul-26	Jul-26	On schedule
22	SB-36 Acid Well #2	Suban	WII	Aug-26	Aug-26	On schedule
23	Suban-21 Acidizing	Suban	WII	Aug-26	Sep-26	On schedule
24	Preparation Sambar Sakakemang : Reactivation Regen Gas Heater	Grissik	Engineering	Jun-26	Jul-26	On schedule
25	Replace UPS Parts and Battery Charger (Dayung, Sumpal , Suban)	Dayung, Sumpal, Suban	M&R	Jun-26	Jul-26	On schedule
26	Upgrade Integrated Access Door (PCN Compliance)	Dayung	M&R	Aug-26	Aug-26	On schedule
27	Gelam 8K GTG 402	Gelam	M&R	Jun-26	Jun-26	On schedule
28	Gelam 4K GEC 101 A/B	Gelam	M&R	Jun-26	Jun-26	On schedule
29	Overhaul- GEC 101B	Gelam	M&R	Aug-26	Oct-26	On schedule
30	Cleaning Cooler (Amine cooler and Reflux condenser)	Grissik	M&R	Apr-26	Dec-26	On schedule
31	Rejuvenation phase-2 GC C6+ Grissik	Grissik	M&R	Jun-26	Jun-26	On schedule
32	Overhaul- OH GEC LTRX (Compressor 83-K201B)	Rawa	M&R	May-26	Jul-26	Defer
33	Rawa LTRO-1B unit C Overhaul	Rawa	M&R	Jun-26	Jul-26	Defer
34	Rawa PK-101 4K PM	Rawa	M&R	Aug-26	Aug-26	On schedule
35	Rawa LTRX unit A/B 4K PM	Rawa	M&R	Aug-26	Aug-26	On schedule
36	SD Rawa: PK-100 Engine Exchange	Rawa	M&R	Aug-26	Aug-26	On schedule
37	Rawa LTRO-1B unit A Overhaul	Rawa	M&R	Aug-26	Sep-26	On schedule
38	Rawa 1Y MV Propane Comp A	Rawa	M&R	Aug-26	Aug-26	On schedule
39	Rawa 1Y MV Propane Comp B	Rawa	M&R	Aug-26	Aug-26	On schedule
40	Overhaul GEG B (Generator)	Rawa	M&R	Aug-26	Sep-26	On schedule
41	Overhaul GEG A (Replace engine crack shaft seal and Generator recondition byTrakindo)	Rawa	M&R	Jun-26	Jun-26	Defer
42	Suban GTC-300 Engine Exchange	Suban	M&R	Jun-26	Jun-26	On schedule
43	Rejuvenation phase-2 GC C7+ Suban	Suban	M&R	Jul-26	Aug-26	On schedule
44	Suban GTC-400 8K PM	Suban	M&R	Jul-26	Jul-26	On schedule

45	Suban GTC-500 4K PM	Suban	M&R	Jul-26	Jul-26	On schedule
46	ASM Phase-2	Rawa	OCS	Feb-26	Aug-26	On schedule
47	Ramba Jetty Strengthening (Molding Fabrication).	Rawa	OCS	Apr-26	Jul-26	On schedule
48	TCMS Phase-2 (Installation flowline 10" from Tengah 5 to TCMS)	Rawa	OCS	Apr-26	Sep-26	On schedule
49	Rawa 52/1A- Phase 2 (Relocate flowline Rawa 1A)	Rawa	OCS	Jun-26	Aug-26	On schedule
50	Rawa building alarm installation	Rawa	OCS	Jun-26	Jun-26	On schedule
51	Repair Flare Pit	Rawa	OCS	Aug-26	Aug-26	On schedule
52	Project Conversion IGS to Electrical Solar Source for Suban CIP Well (DM#2, Suban 10, Suban 11, dan Suban #4).	Suban	OCS	May-26	Aug-26	On schedule
53	Gelam Total SD for 3" Cond Line Cleaning Pigging	Gelam	Offsite	Jul-26	Jul-26	On schedule
54	Relocation Equipment Sakakemang (Land preparation at Grissik – cutting and filling)	Grissik	Offsite	Apr-26	Aug-26	On schedule
55	Pemindahan Aset SINAS MEPG di PEP Ramba ke WK Koridor	Grissik	Offsite	May-26	Jun-26	On schedule
56	Follow up High Vibration at LTRX A/B (install stiffener)	Rawa	Offsite	May-26	Jun-26	On schedule
57	IP 8" Km 29.5- Letang Condensate Line	Rawa	Offsite	Aug-26	Aug-26	On schedule
58	Construct New Water Well Suban (Continue to construct Sumur Pantau)	Suban	Offsite	May-26	Jun-26	On schedule
59	Replace/Repair Hot/Cold Insulation at Suban Plant	Suban	Offsite	Aug-26	Aug-26	On schedule
60	Lifting Domestic no#218, with cargo 130MB 3-4 June 2026.	Rawa	Marine	May-26	Jun-26	On schedule
61	Lifting Domestic no#219, with cargo 120MB 29-30 Jun, 2026.	Rawa	Marine	Jun-26	Jul-26	On schedule
62	Lifting Domestic no#220, with cargo 120MB 30-31 July, 2026.	Rawa	Marine	Jul-26	Aug-26	On schedule
63	Lifting Domestic no#221, with cargo 120MB 30-31 Aug, 2026.	Rawa	Marine	Aug-26	Sep-26	On schedule
64	Membrane replacement	Grissik	OPERATION	Aug-26	Aug-26	On schedule
65	Top up Amine Ucarsoal	Grissik	OPERATION	Aug-26	Aug-26	On schedule
66	Well test Tengah-1	Rawa	OPERATION	Jun-26	Jun-26	Delay
67	Well test Tengah-5	Rawa	OPERATION	Jun-26	Jul-26	On schedule
68	Well Test Letang-2	Rawa	OPERATION	Jul-26	Aug-26	On schedule
69	Well Test Letang-4	Rawa	OPERATION	Aug-26	Sep-26	On schedule
70	Troubleshoot Suban-7 build up injection pressure (due to high oil content on produced water)	Suban	OPERATION	Feb-26	Jul-26	On schedule

71	Internal cleaning cooler Dayung (Project Sambar)	Dayung	Maintenance	May-26	Jul-26	On schedule
72	Overhaul Genset water well#6 Dayung	Dayung	Maintenance	Jun-26	Jun-26	Delay
73	WHB 301 repair (Grissik)	Grissik	Maintenance	Apr-26	Oct-26	On schedule
74	Partial Relay Protection Multilin Rejuvenation Grissik & Gelam Phase 1	Grissik	Maintenance	Jul-26	Jul-26	On schedule
75	RGH Blower Tr# 1 Overhaul	Grissik	Maintenance	Aug-26	Aug-26	On schedule
76	Grissik – Amine Reboiler #1 C/D inspection	Grissik	Maintenance	Jul-26	Jul-26	On schedule
77	Repair existing Turbocharger PK-101	Rawa	Maintenance	Jun-26	Jun-26	On schedule
78	Reposition Rawa Plant DEG	Rawa	Maintenance	May-26	May-26	On schedule
79	Replace 2" spool of produce water line train-1 from Carbon steel to duplex material.	Sumpal	Maintenance	May-26	Jun-26	Delay
80	Glycol Pump TR#1 Overhaul	Sumpal	Maintenance	Jun-26	Jun-26	On schedule
81	Follow up Seepage on Degassing KO Drum Inlet Produce Water Tank-1	Sumpal	Maintenance	Jun-26	Jul-26	On schedule
82	Permanent skid & secondary containment at TOX & Condensate area (CI, KOH, Biocide)	Suban	Maintenance	Jan-26	Jun-26	On schedule
83	Improvement- Integrated Maintenance Workshop	Suban	Maintenance	Mar-26	Dec-26	On schedule
84	Overhaul Produced Water Injection Pump 258P102B	Suban	Maintenance	May-26	Nov-26	On schedule
85	Foundation Work for Inlet Cooler & Scrubber, Produce water Filter (Sakakemang Project)	Grissik	Sakakemang Project	Jun-26	Jul-26	Defer

3.2. 90-Day Previous Deferred Activities

No	Activity Description	Area	Function	Plan Execution	New Forecast	Root Cause	Risk	Path Forward
1	Overhaul- OH GEC LTRX (Compressor 83-K201B)	Rawa	M&R	May-26	Sep-26	Change of operation mode from 2oo2 to 1oo2, maximizing the warranty TOH of Unit A	Failure to Operated and can impact LPO	Determination of SOW in accordance with engine condition and required materials, Prepare SO. Defer to September
2	Rawa LTR0-1B unit C Overhaul	Rawa	M&R	Jun- Jul 26	Aug-sept 26	Availability of Overhaul Materials From KPMOG due to custom clearance	Failure to operate when required, Decrease in total flow from LTR0-1B to PK100	Closed Coordination with KPMOG related readiness material for Overhaul, Subject to discuss Shifting Planned overhaul Unit A
3	Foundation Work for Inlet Cooler & Scrubber,	Grissik	Sakakemang Project	Jun-26	Jul-26	Due to Contract Interim OCS just in place in July	Delay for relocation Equipment to Grissik	Monitoring Developing Contract with SCM and prepare work requested for Foundation work

	Produce water Filter (Sakakemang Project)							
4	Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)	Rawa	M&R	Jun-26	TBA	There is a difference in perspective between the M&R and Operations regarding the necessity and urgency of repairs on the GEG unit		Final Decision for thus GEG would repair or not and prepare for reediness if GEG A would repair
5	Supat-2 Recompletion & Testing (Rig-5)	Rawa	WII	Jun-26	Aug-26	Add Installation DM-2 BPM on July 23 Suban -5 BPM Installation on July 2 Sumpal -6 BPM on July 25		Supat 2 recompletion Move to July 13 using Baker Combo, Unit #1 , and completion testing Using Haliburton Coiled Tubing 1 Move to Aug , refer to New Schedule from WII 18 June
6	Supat-5 Recompletion & Testing (Rig-5)	Rawa	WII	Jul-26	Sep-26			Supat -5 Recompletion Move to Aug using Baker Combo Unit #2, and completion Testing using haliburton Coiled tubing 1 move to Sept , refer to new Schedule WII 18 June

3.3. 90-Day Previous Delayed Activities

No	Activity Description	Area	Function	Start	Finish	Forecast Finish	Root Cause	Risk	Path Forward
1	Project Temporary office Land Preparation Sakakemang. (Project Sakakemang)	Grissik	Sakakemang Project	May-26	Jun-26	Jul-26	HDE Call Out Break Down (Grader, Short Arm)	Potential delaying schedule for relocation Equipment	Back up HDE for support Land Clearing Temporary Facility from Unit Routine
2	Well test Tengah-1	Rawa	OPERATION	Jun-26	Jun-26	Jul-26	Verification Instrument , Delay due to resources focus to troubleshoot TCMS DR#1	Validation well Data	Closed Coordination and Prioritization for Schedule Well test with Rawa ops Estimate completion Jule 2026)
3	Overhaul Genset water well #6 Dayung Unit B	Dayung	Maintenance	Jun-26	Jun-26	Jul-26	Finding New problem to Closed when overhaul	Utility Back up	Closed Monitoring Progress and Performing report from vendor
4	Replace 2" spool of produce water line train-1	Sumpal	Maintenance	May-26	Jun-26	TBA	Outstanding for Material Valve Duplex 2" 150	Corrosive and cause leak	Expedite material Valve Duplex to Vendor

	from Carbon steel to duplex material.								
--	---------------------------------------	--	--	--	--	--	--	--	--

3.5. 90-DAY ACTIVITY LIST (PLANNING CANDIDATES)

Note: Inclusion here does NOT constitute execution commitment.

Entry Check list Criteria :

- Funding in the Medco LTP and annual WP&B.
- Obtain consent to proceed from Partners and internal Medco.
- Obtain permitting requirement.
- Engineering design sufficiently matured.
- Execution contract is available.
- Materials readiness.
- Simultaneous Operations to avoid site conflict.
- HSE Mitigation in place.

No	Activity Description	Area	Function	Category	Priority	Start	Finish
1	Cleaning Cooler (Amine cooler and Reflux condenser)	Grissik	M&R	Reliability critical	High	Apr-26	Dec-26
2	Project Temporary office Land Preparation Sakakemang. (Temporary Laydown)	Grissik	Sakakemang Project	Critical Support	High	Jul-26	Aug-26
3	Cut & replace Nozzle 5 & 11 and coating nozzle top glycol reboiler	Rawa	AI	Reliability critical	High	Aug-26	Aug-26
4	Dismantling old spare part retrofit control system GTC 301 at Control Room & around GTC 301	Dayung	Project	Production critical	Medium	Jul-26	Jul-26

5	ASM Phase 2 Mobilization Tank Supat to rawa Dismantle & Mob condensate metering from suban to rawa)	Rawa	OCS	Government Regulation	High	Jun-26	Aug-26
6	Foundation Work for Inlet Cooler & Scrubbe, Produce water Filter (Sakakemang Project)	Grissik	Sakakemang Project	Production critical	High	Jul-26	Sep-26
7	Foundation Work for Inlet Cooler & Scrubber (Excavation, install rebar& Formwork, pouring Concrete) at Dayung plant (Project Sambar)	Dayung	Project	Production critical	Medium	Apr-26	Oct-26
8	Internal cleaning - Sumpal Inlet Cooler for Sakakemang	Sumpal	Sakakemang Project	Production critical	High	Jul-26	Aug-26
9	Letang-1 Acidizing (CTU)	Rawa	WII	Production critical	High	Aug-26	Aug-26
10	Mobilization of Suban Produced Water Filter and Suban Inlet Separator to Grissik (Sakakemang Project)	Suban	Sakakemang Project	Production critical	High	Aug-26	Oct-26
11	Overhaul- GEC 101B	Gelam	M&R	Reliability critical	High	Aug-26	Sep-26
12	Overhaul- OH GEC LTRX (Compressor 83-K201B)	Rawa	M&R	Reliability critical	High	Sep-26	Oct-26
13	Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)	Rawa	M&R	Reliability critical	High	Jun-26	Jul-26
14	Overhaul Genset water well#6 Dayung	Dayung	Maintenance	Reliability critical	Medium	Jun-26	Jun-26
15	Preparation Sambar Sakakemang : Reactivation Regen Gas Heater	Grissik	Engineering	Production critical	Medium	Jun-26	Jul-26
16	Project Temporary office Land Preparation Sakakemang. (Receiving Facility)	Grissik	Sakakemang Project	Critical Support	High	May-26	Jul-26
17	Rawa 52/1A- Phase 2 (Relocate flowline Rawa 1A)	Rawa	OCS	Production critical	High	Jun-26	Aug-26
18	Rawa LTR0-1B unit C Overhaul	Rawa	M&R	Reliability critical	High	Aug-26	Aug-26
19	Rawa LTRX unit A/B 4K PM	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
20	Rawa PK-101 4K PM	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
21	Rebonjaro Preconstruction (Temporary Facility Work and Earthwork)	Rebonjaro	Project	Production critical	High	Jun-26	Jan-26
22	Rejuvenation phase-2 GC C7+ Grissik	Grissik	M&R	Reliability critical	High	Aug-26	Oct-26
23	Relocation Suban Bypass Separator and produced water filter for Sakakemang (dismantling equipment)	Suban	Sakakemang Project	Production critical	High	Jun-26	Aug-26

24	Repair Flare Pit	Rawa	OCS	Integrity critical	High	Aug-26	Aug-26
25	Rejuvenation phase-2 GC C7+ Suban	Suban	M&R	Reliability critical	High	Jul-26	Aug-26
26	Replace 2" spool of produce water line train-1 from Carbon steel to duplex material.	Sumpal	Maintenance	Integrity critical	Medium	May-26	Jun-26
27	Replace UPS Parts and Battery Charger (Dayung, Sumpal, Suban)	Dayung, Sumpal, Suban	M&R	Reliability critical	High	Jun-26	Jul-26
28	Replacement strainer and fabrication suban 5 choke valve	Suban	OCS	Integrity critical	High	Sep-26	Sep-26
29	Sambar Surface Facility Construction (Flowline)	Dayung	Project	Production critical	High	Mar-26	Nov-26
30	SD Rawa: PK-100 Engine Exchange	Rawa	M&R	Reliability critical	High	Aug-26	Aug-26
31	Rawa LTRO-1B unit A Overhaul	Rawa	M&R	Reliability critical	High	Aug-26	Sep-26
32	Rawa 1Y MV Propane Comp A	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
33	Rawa 1Y MV Propane Comp B	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
34	Overhaul GEG B (Selected Repari Generator)	Rawa	M&R	Reliability critical	High	Aug-26	Sep-26
35	SB-36 Acid Well #2	Suban	WII	Production critical	Medium	Aug-26	Aug-26
36	Suban 24 New Flowline (Hydrotest)	Suban	Project	Production critical	High	Jul-26	Jul-26
37	Suban GTC-500 4K PM	Suban	M&R	Reliability critical	Medium	Jul-26	Jul-26
38	Ramba Jetty Strengthening (Molding Fabrication).	Rawa	OCS	Integrity critical	High	Apr-26	Jul-26
39	TCMS Phase-2 (Installation flowline 10" from Tengah 5 to TCMS)	Rawa	OCS	Production critical	High	Apr-26	Sep-26
40	Suban 10Tubing Clearance (Support Acidizing)	Suban	WII	Production critical	Medium	Sep-26	Sep-26
41	Suban-13 Add Perf + Acidizing (CTU)	Suban	WII	Production critical	Medium	Jul-26	Jul-26
42	GelamTotal SD for 3" Cond Line Cleaning Pigging	Gelam	Offsite	Integrity critical	High	Jul-26	Jul-26
43	Relocation Equipment Sakakemang (Land preparation at Grissik – cutting and filling)	Grissik	Offsite	Production critical	High	Apr-26	Aug-26
44	IP 8" Km 29.5- Letang Condensate Line	Rawa	Offsite	Integrity critical	High	Aug-26	Aug-26
45	Replace/Repair Hot/Cold Insulation at Suban Plant	Suban	Offsite	Integrity critical	Medium	Aug-26	Aug-26
46	Lifting Domestic no#219, with cargo 130MB 2-3 Jul, 2026.	Rawa	Marine	Production critical	High	Jun-26	Jul-26

47	Lifting Domestic no#220, with cargo 120MB 30-31 July, 2026.	Rawa	Marine	Production critical	High	Jul-26	Aug-26
48	Lifting Domestic no#221, with cargo 120MB 30-31 Aug, 2026.	Rawa	Marine	Production critical	High	Aug-26	Sep-26
49	Membrane replacement	Grissik	OPERATION	Production critical	Medium	Aug-26	Aug-26
50	Top up Amine Ucarsoal	Grissik	OPERATION	Production critical	Medium	Aug-26	Aug-26
51	Suban-21 Acidizing	Suban	WII	Production critical	Medium	Aug-26	Sep-26
52	Well testTengah-5	Rawa	OPERATION	Production critical	Medium	Jun-26	Jul-26
53	WellTest Letang-2	Rawa	OPERATION	Production critical	Medium	Jul-26	Aug-26
54	WellTest Letang-4	Rawa	OPERATION	Production critical	Medium	Aug-26	Sep-26
55	Sumpal 1BTubing Clearance (Support Acidizing)	Sumpal	WII	Production critical	Medium	Jul-26	Jul-26
56	Internal cleaning cooler Dayung (Project Sambar)	Dayung	Maintenance	Production critical	High	May-26	Jul-26
57	Sumpal-06 Perf + MFC + MTD	Sumpal	WII	Production critical	Medium	Jul-26	Aug-26
58	WHB 301 repair (Grissik)	Grissik	Maintenance	Integrity critical	High	Apr-26	Dec-26
59	Partial Relay Protection Multilin Rejuvenation Grissik & Gelam Phase 1	Grissik	Maintenance	Reliability critical	High	Jul-26	Jul-26
60	RGH BlowerTr# 1 Overhaul	Grissik	Maintenance	Reliability critical	High	Aug-26	Aug-26
61	Grissik – Amine Reboiler #1 D inspection	Grissik	Maintenance	Integrity critical	High	Jul-26	Jul-26
62	Sumpal-6 Add Perf + SGS + Noise Log	Sumpal	WII	Production critical	Medium	Aug-26	Sep-26
63	Supat-2 Recompletion & Testing (Rig-5)	Rawa	WII	Production critical	High	Jul-26	Aug-26
64	Supat-5 Recompletion & Testing (Rig-5)	Rawa	WII	Production critical	High	Aug-26	Sep-26
65	1Y MVWHB 1	Grissik	M&R	Reliability critical	Medium	Jul-26	Jul-26
66	1Y MVWHB 2	Grissik	M&R	Reliability critical	Medium	Jul-26	Jul-26
67	1Y MVWHB 3	Grissik	M&R	Reliability critical	Medium	Jul-26	Jul-26
68	1Y MV Propane Comp A	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
69	1Y MV Propane Comp B	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
70	4K GEC PK101	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
71	4K LTRX 201A	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
72	4K LTRX 201B	Rawa	M&R	Reliability critical	Medium	Aug-26	Aug-26
73	Sumpal GTG 403- Engine Exchange	Sumpal	M&R	Reliability critical	High	Jul-26	Jul-26

74	TOH Gelam GEC 101 A	Gelam	M&R	Reliability critical	High	Sep-26	Sep-26
75	Suban GTC-200 8K PM	Suban	M&R	Reliability critical	Medium	Sep-26	Sep-26
76	Suban GTC-100 8K PM	Suban	M&R	Reliability critical	Medium	Sep-26	Sep-26
77	Sumpal GTC-301 8K PM	Sumpal	M&R	Reliability critical	Medium	Sep-26	Sep-26
78	Sumpal GTC-201 4K PM	Sumpal	M&R	Reliability critical	Medium	Sep-26	Sep-26
79	Sumpal GTC-101 4K PM	Sumpal	M&R	Reliability critical	Medium	Sep-26	Sep-26
80	Tengah-5 Add Perf & Acidizing	Rawa	WII	Production critical	Medium	Sep-26	Oct-26
81	Tengah-5 XMASTREE Replacement	Rawa	WII	Production critical	Medium	Aug-26	Aug-26
82	Tengah-5 SGS and Sigma Log	Rawa	WII	Production critical	Medium	Aug-26	Aug-26
83	Troubleshoot Suban-7 build up injection pressure (due to high oil content on produced water)- injection quill-	Suban	OCS	Production critical	High	Jun-26	Jul-26
84	Dayung-2 Actuator master valve replacement	Dayung	WII	Production critical	Medium	Aug-26	Aug-26
85	Rawa- 1A BGF Replacement	Rawa	WII	Production critical	Medium	Aug-26	Aug-26
86	Suban-9 BPM	Suban	WII	Production critical	Medium	Sep-26	Sep-26
87	Suban Acid Well 3 (SB-21)	Suban	WII	Production critical	Medium	Sep-26	Sep-26
88	Troubleshoot Suban-7 build up injection pressure (due to high oil content on produced water)- Install Spool	Suban	OCS	Production critical	High	Jul-26	Aug-26
89	Piping Work Sambar project	Dayung	Project	Production critical	High	Sep-26	Dec-26
90	Install Duct Bank at dayung Plant (sambar)	Dayung	Project	Production critical	High	Jul-26	Jul-26
91	Internal Coating Separator tr 3	Dayung	Project	Integrity critical	High	Sep-26	Sep-26
92	Suban 5 Choke Valve- SRU (Solid Rental Unit)	Suban	Engineering	Integrity critical	High	Jul-26	Sep-26
93	Upgrade Integrated Access Door (PCN Compliance)	Dayung	M&R	Regulatory	Medium	Aug-26	Aug-26
94	Well test Tengah-1	Rawa	OPERATION	Production critical	Medium	Jun-26	Jun-26
95	Grissik – Amine Reboiler #1 C inspection	Grissik	Maintenance	Integrity critical	High	Aug-26	Sep-26
96	WHB 101 Certification	Grissik	Operation	Integrity critical	High	Jun-26	Jul-26
97	DM-2 BPM	Suban	WII	Production critical	Medium	Jul-26	Jul-26
98	Suban-5 BPM	Suban	WII	Production critical	Medium	Jul-26	Jul-26
99	Sumpal-6 BPM	Suban	WII	Production critical	Medium	Jul-26	Jul-26

100	Construction Water Well SB-6	Suban	Offsite	Integrity critical	High	Aug-26	Sep-26
-----	------------------------------	-------	---------	--------------------	------	--------	--------

4. TOP CRITICAL ACTIVITIES

Highlight Activities:

- Multi department coordination.
- Potential production impact.
- Activities requiring lifting operations.
- Permit compliance.
- LTP non- routine activities > USD 100K.

No	Activity Description	Area	Activity Owner	Justification	Activity Criteria	Readiness Risk	Mitigation	Start	Finish
1.	GELAM TOTAL SD FOR 3" COND LINE CLEANING PIGGING	Gelam	Operation – Maintenance	Preventive Maintenance	Integrity Critical		Release SO refer to WR and Monitoring with Vendor for preparation. Coordination with Contract admin and Cost Controller by OAC and offsite planner.	Jul-26	Jul-26
2.	INTERNAL CLEANING COOLER DAYUNG (PROJECT SAMBAR)	Dayung	Project – Maintenance	Production Opportunity	Production Critical	Readiness Samatraco,, Material gasket	Monitoring Progress , Material Gasket by Samatraco, By OAC and Maintenance Planer	May-26	Jul-26
3.	OVERHAUL GEG A (REPLACE ENGINE CRACK SHAFT SEAL AND GENERATOR RECONDITION BY TRAKINDO)	Rawa	M&R- Maintenance	Prevent unplanned shutdown	Reliability critical		Monitoring Auto Synchronizing PLN , Close coordination with vendor by M&R planner and OAC	Jun-26	Jul-26

4.	SUMPAL GTG 403- ENGINE EXCHANGE	Sumpal	M&R	Prevent unplanned shutdown	Reliability critical		Prioritize crane and Man power. >> Develop Crane mapping & monitor implementation by OAC / Offsite planner.	Jul-26	Jul-26
5.	RAMBA JETTY STRENGTHENING (MOLDING FABRICATION)	Rawa	OCS	Safety issued	Safety	Contract Interim KDG Availability	Expedite reservation , PR and PO material to meet schedule	Apr-26	Jul-26
6.	WHB 101 CERTIFICATION	Grissik	QA QC	Regulation	Integrity critical			Jun-26	Jul-26
7.	LIFTING DOMESTIC NO#219, WITH CARGO 130MB 2-3 JUL, 2026.	Rawa	CST	Production Opportunity	Production Critical		Control and Monitor Level tank	Jul-26	Jul-26
8.	LIFTING DOMESTIC NO#220, WITH CARGO 130MB 30-31 JUL, 2026.	Rawa	CST	Production Opportunity	Production Critical		Control and Monitor Level tank	Jul-26	Jul-26
9.	RAWA LTRO-1B UNIT C OVERHAUL	Rawa	M&R – KPMOG	Prevent unplanned shutdown	Reliability critical	Custom clearance material	Monitoring Readiness KPMOG Shifting Schedule with Unit A , Coordinate by OAC and M&R planner	Aug-26	Aug-26
10.	REPAIR FLARE PIT	Rawa	OCS	Safety issued	Integrity critical		Make sure Methode for repair flare pit has deal, prepare skill man power. Monitor Pre-work readiness, Coordination and communicate with related department by OAC	Aug-26	Aug-26
11.	CUT & REPLACE NOZZLE 5 &11 AND COATING NOZZLETOP GLYCOL REBOILER	Rawa	AI	Integrity and Reliability Issued	Integrity Critical		Make Sure Methode Structure with engineering and OCS, Coordinated by OAC	Aug-26	Aug-26
12.	IP 8" KM 29.5- LETANG CONDENSATE LINE	Rawa	Pipeline	Prevent Damage and	Integrity Critical		Release SO refer to WR and Monitoring with Vendor for	Aug-26	Aug-26

				Unplanned Shutdown			preparation. Communicate and coordination with Contract Admin and cost controller by OAC and offsite planner		
13.	ASM PHASE 2 - MOBILIZATION TANK SUPATTO RAWA DISMANTLE & MOB CONDENSATE METERING FROM SUBANTO RAWA)	Rawa	OCS	Follow up Government Regulation	Government regulation	Interim Contract In place	-	Jun-26	Aug-26
14.	INTERNAL CLEANING - SUMPAL INLET COOLER FOR SAKAKEMANG	Sumpal	Project – Maintenance	Production Opportunity	Production Critical	Preparation MSR and SO	Monitoring Progress , Material Gasket by Samatraco, By OAC and Maintenance Planer	Jul-26	Aug-26
15.	RAWA 52/1A- PHASE 2 (RELOCATE FLOWLINE RAWA 1A)	Rawa	OCS	Project Additional Production	Production critical	Alignment Schedule with spud in Rawa 52 , soil movement at the wellsite,	Detail engineering and Resource Mapping, Coordinate By OAC	Jun-26	Aug-26
16.	FOUNDATION WORK FOR INLET COOLER & SCRUBBE, PRODUCE WATER FILTER (SAKAKEMANG PROJECT)	Grissk	Project	Production Opportunity if deferred	Production critical	Contract Interim KDG	Monitoring Contrac inplace end of jul , by Integrated Planner	Jul-26	Aug-26
17.	PROJECT TEMPORARY OFFICE LAND PREPARATION SAKAKEMANG. (RECEIVING FACILITY)	Grissik	Project	Production Opportunity	Production Critical	HDE Call Out Break Down	Using HDE routine and follow up call out HDE contractor by OAC and Offsite planner	Jul-26	Aug-26

18.	SD RAWA: PK-100 ENGINE EXCHANGE	Rawa	M&R- Campaign	Prevent unplanned shutdown	Reliability critical	Pre-work Shutdown, Readiness Engine Exchange	Monitoring Raci and readiness through check point Shutdon by OAC and M&R Planner	Aug-26	Aug-26
19.	RGH BLOWERTR# 1 OVERHAUL	Grissik	Maintenance	Preventive Maintenance	Reliability critical	Readiness Material	Monitoring SO and Material for Overhaul RGH Blower by OAC and Maintenance Planner	Aug-26	Aug-26
20.	SB-36 ACID WELL #2	Suban	WII	Production Opportunity	Production Critical			Aug-26	Aug-26
21.	SUMPAL-06 PERF + MFC + MTD	Suban	WII	Production Opportunity	Production Critical			Jul-26	Aug-26
22.	TCMS PHASE 2 INSTALLATION FLOWLINE 10" FROMTENGAH 5TO TCMS	Rawa	OCS	Production Opportunity if deferred	Production critical	LPO if delayed	SIMOPS Coordination by OAC and offsite planner	Aug-26	Sep-26
23.	OVERHAUL- GEC 101B	Gelam	M&R – Campaign	Preventive Maintenance	Reliability critical	Pre work and Preparation SO	Monitoring readiness Overhaul, Creating SO and SOW, Coordinated by OAC and M&R Planner	Aug-26	Sep-26
24.	SUBAN 5 CHOKEVALVE- SRU (SOLID RENTAL UNIT)	Suban	Engineering – Operation	Prevent unplanned shutdown	Production critical	Readiness and Preparation Work with Setco	Monitoring Fabrication , Mobilization and Installation, well Shut in (1 – 2 July) Coordinated by OAC and Eng	Jul-26	Sep-26
25.	REPLACEMENT STRAINER AND FABRICATION SUBAN 5 CHOKEVALVE	Suban	OCS	Prevent unplanned shutdown	Production Critical	Funtional Strainer Sumpal 1B, Contract readiness	Coordination with engineering for Function test , and prepare work requested to OCS for Fabrication support Repalcement Strainer – OAC and Engineering	Sep-26	Sep-26

26.	OVERHAUL- OH GEC LTRX (COMPRESSOR 83-K201B)	Rawa	M&R – Rotating Engineer	Preventive Maintenance	Reliability critical	Pre work and Preparation SO	Monitoring readiness Overhaul, Creating SO and SOW, Coordinated by OAC and M&R Planner	Sep-26	Oct-26
27.	GEG-B SELECTED REPAIR (GENERATOR RECONDITION)	Rawa	Maintenance	Prevent unplanned shutdown	Reliability critical	Overload , Miss Methode for repair	Ensure the items to be repaired are clearly identified, and prepare all required tools	Aug-26	Sep-26
28.	SUBAN-21 ACIDIZING	Suban	WII	Production Opportunity	Production Critical			Aug-26	Sep-26
29.	SAMBAR SURFACE FACILITY CONSTRUCTION (FLOWLINE)	Dayung	Project	Preventive Maintenance	Integrity Critical	Readiness VacuumTruck, Pig material	Release SO refer to WR and Monitoring with Vendor for preparation. Coordination with Contract admin and Cost Controller by OAC and offsite planner.	Mar-26	Nov-26
30.	WHB 301 REPAIR (GRISSIK)	Grissik	OCS – Maintenance	Future Development for Sakakemang , Sambar	Production critical	Readiness For tube replacement , Incinerator Injector nozzle	Continues Monitoring Progress Repair by OAC	Apr-26	Dec-26
31.	SUBAN 24 – NEW FLOWLINE (HOTTAP AND HYDROTEST)	Suban	Project	Production Opportunity	Production Critical			Jul-26	Jul-26

5. CAPACITY & WORKLOAD BALANCE

Summary:

- Planned workload uses 91.75% of available execution capacity
- Maintenance manpower and lifting equipment are the main constraints

Resource	Available Capacity	Planned Demand	Status
Manpower	100%	92 %	Near Limit
Crane & Lifting	100%	75 %	Adequate
HDE Road Support	100%	100 %	Near Limit
Scaffolding	100%	100 %	Near Limit

6. READINESS OUTLOOK (INDICATIVE)

High-level only. Detailed readiness validated at 30D Plan.

Out of 31 activities included in the 90-day outlook, 28 are ready to be executed, while 3 still have gaps that remain decision points for inclusion in the July, August and September 30-day plan or for cancellation or deferral. The list below refers to these 3 activities.

Activity	Engineering	Material	Manpower	Permit and regulatory	Overall	Remarks
Overhaul - GEC 101B Gelam	Ready	Gap	Ready	Ready	Yellow	Readiness Material and SO
Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)	Gap	Ready	Ready	Ready	Yellow	Confirmation GEG would repair And Stabilization Auto Synchronize PLN
Rawa LTRO-1B unit C Overhaul	Ready	Gap	Ready	Ready	Yellow	Monitoring Material and readiness KPMOG

7. ACTIVITIES RECOMMENDATION FOR EXECUTION

Activity	Recommendation Remark	Recommendation Schedule
Overhaul - GEC 101B Gelam	Make sure SO has Released, Material Has Completed before Augustus, by M&R Planner	30 D Augustus
Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)	Stabilization Auto Synchronize PLN, and has decided replacement with a new crankshaft seal is required.	30 D July
Rawa LTRO-1B unit C Overhaul	Confirmation From KPMOG, Outstanding material arrived on Jul	30 D Augustus

8. BUSINESS EVENT

No.	Business Event	Start	Finish
1.	ISPS: CST General Audit & ABMS Internal Surveillance: CST, Suban, Grissik and Raw	29-Jun-26	10-Jul-26
2.	'Technical discussion of Pertamina P/L Crossing with Pertamina at MEPA ROW 1/7/2026 in Grissik	29 Jun-26	2 Jul-26
3.	OADP on job training Program plan – Grissik	9 Jul -26	16 Des -26
4.	Visitasi Evaluasi Mutu Minyak dan Gas Bumi 2026 (LEMIGAS dan SKK Migas)	6 Jul-26	8 Jul-26
5.	Visitasi Evaluasi Mutu Minyak dan Gas Bumi 2026 (LEMIGAS dan SKK Migas)	22 Jul-26	24 Jul-26
6.	Installation GC C6+ for Suban	1 Jul-26	21 Jul-26
7.	witness Audit (General Audit) – Hadi Thamin	6 Jul-26	7 Jul-26
8.	Coaching Clinic (Sport Trainer)	18 Jul-26	20 Jul-26
9.	WIP		
A	WIP Contract Laboratory Support for Operations and Environmental	1-Jul-26	2-Jul-26
B	WIP Contract Provision of Rental Heavy Duty Equipment Services	1-Jul-26	2-Jul-26
C	WIP Contract Offsite Civil Maintenance Services	1-Jul-26	2-Jul-26
D	WIP Contract Provision of Land Transporter Services	1-Aug-26	2-Aug-26

E	WIP Contract Light Vehicle Rental and Operations Services	1-Aug-26	2-Aug-26
F	WIP Contract Lifting Equipment Rental Services	1-Aug-26	2-Aug-26
G	WIP Contract Construction Services for Tengah Compressor Mini Station (TCMS) Project	1-Sep-26	2-Sep-26
10.	LE		
	Leadership Engagement Aug	12 Aug-26	13 Aug-26
11.	HSE and General Audit		
A	'Asset HSE Compliance Audit - Suban (AssetHSE202607)	26 Jul-26	31 Jul-26
B	SSA Dayung Sumpal by Rawa Barging	14 Jul-26	16 Jul-26
C	SSA Rawa barging by Dayung Sumpal	8 Sep-26	10 Sep-26
12.	Pre Tech WP&B 2027	3 Aug-26	10 Aug-26
13.	CoorMet Batch-1	13-Aug-26	15-Aug-26
14.	CoorMet Batch-2	27-Aug-26	29-Aug-26
15.	Coor Meet Jakarta Operation	16-Jul-26	18-Jul-26
16.	OIM Forum Q2 2026	22 Jul 26	23 Jul 26
17.	OIM Forum Q3 2026	2-Sep-26	3-Sep-26

9. DECISION LOG – 90D PLANNING REVIEW (GATE 1)

Decision Item	Decision	Authority	Remarks
Approve 90D Plan		SOM	With noted deferments
Overhaul - GEC 101B Gelam		SOM	Execute in 30 D Augustus
Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)		SOM	Execute in 30 D July
Rawa LTRO-1B unit C Overhaul		SOM	Execute in 30 D Augustus

10. INTERFACE TO 30-DAY PLAN

- Activities listed are Planning Candidates only
- Only activities meeting readiness criteria may enter 30-Day Plan Freeze
- Final execution commitment governed by 30D Procedure

11. SIGN-OFF

Prepared By

Reviewed By

Acknowledged By

Approved By



Achmad Tazkir
Integrated Planner



Lead P&S



Manager OPAA



Sr. Operation Manager