

30-DAY OPERATIONS PLAN JULY

General Information

Item : Description

Business Unit : Corridor Asset

Area / Facility : GGSDR

30D Period : July 1-30, 2026

Document Status : ☐ Draft ☐ Reviewed ☐ Frozen (Approved)

Issue Date : July 1, 2026

Revision : 0

1. EXECUTIVE DECISION SUMMARY

1.1 Top Priority & Decision-Driving Activities

(Focus on activities requiring management decision)

No	Activity	Area	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Management Decision
1	Gelam Total SD for 3" Cond Line Cleaning Pigging	Gelam	Production, Integrity	Manpower	Approved
2	Sumpal GTG 403 - Engine Exchange	Sumpal	Production		Approved
3	WHB 101 Certification	Grissik	Production, Integrity	Manpower	Approved
4	ASM Phase 2 Mobilization Tank Supat to Rawa	Rawa	Production	Lifting, mobilization strategy	Approved
5	18M-47PTR101 ELE PM	Grissik	Production	Potential Shutdown	Approved

1.2 Key Decisions for the Month

☐ Activities approved for execution (Frozen)

- Dismantling old spare part retrofit control system GTC 301 at Control Room & around GTC 301 is approved and frozen for execution on July 26.
- Foundation Work for Inlet Cooler & Scrubber (Excavation, install rebar& Formwork, pouring Concrete) at Dayung plant (Project Sambar) is approved and frozen for execution on July 26.
- Sambar Surface Facility Construction (Flowline) is approved and frozen for execution on July 26.
- GTC Reactivation (Mobilization tools, Site preparation: Cleaning GTC TR3) is approved and frozen for execution on July 26.
- is approved and frozen for execution on July 26.
- Foundation Pig Receiver & Pipe Support (Excavation, install rebar& Formwork, pouring Concrete) at dayung plant is approved and frozen for execution on July 26.
- Install Duct Bank at Dayung Plant (sambar) is approved and frozen for execution on July 26.
- Install Cable FO and Cathodic Protection at Pipeline ROW is approved and frozen for execution on July 26.
- Earthwork for Sambar Pipeline ROW is approved and frozen for execution on July 26.
- is approved and frozen for execution on July 26.
- Rebonjaro Preconstruction (Temporary Facility Work and Earthwork) is approved and frozen for execution on July 26.
- Earthwork for Rebonjaro Pipeline ROW is approved and frozen for execution on July 26.
- Internal cleaning - Sumpal Inlet Cooler for Sakakemang is approved and frozen for execution on July 26.
- Project Temporary office Land Preparation Sakakemang. (Temporary Laydown) is approved and frozen for execution on July 26.
- Foundation Work for Inlet Cooler & Scrubber, Produce water Filter (Sakakemang Project) is approved and frozen for execution on July 26.
- Project Temporary office Land Preparation Sakakemang. (Receiving Facility) is approved and frozen for execution on July 26.
- ASM Phase 2 is approved and frozen for execution on July 26.
- Mobilization Tank Supat to rawa is approved and frozen for execution on July 26.
- Dismantle & Mob condensate metering from suban to rawa) is approved and frozen for execution on July 26.
- Rawa 52/1A - Phase 2 (Relocate flowline Rawa 1A) is approved and frozen for execution on July 26.
- Ramba Jetty Strengthening (Molding Fabrication) is approved and frozen for execution on July 26.
- TCMS Phase-2 (Installation flowline 10" from Tengah 5 to TCMS) is approved and frozen for execution on July 26.

- TCMS Phase 1: Install MCC & commissioning GEG, supporting close out project and Closing Punchlist TCMS Phase I is approved and frozen for execution on July 26.
- Gelam ITM Well 1, 3, 5,6 is approved and frozen for execution on July 26.
- Sumpal 1B Tubing Clearance (Support Acidizing) is approved and frozen for execution on July 26.
- Sumpal-06 Perf + MFC + MTD is approved and frozen for execution on July 26.
- Cleaning Cooler (Amine cooler and Reflux condenser) is approved and frozen for execution on July 26.
- [LTP2026] obsolete hardware PLC whb2 is approved and frozen for execution on July 26.
- Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo) is approved and frozen for execution on July 26.
- Replace UPS Parts and Battery Charger is approved and frozen for execution on July 26.
- Sumpal GTG 403 - Engine Exchange is approved and frozen for execution on July 26.
- Internal cleaning cooler Dayung (Project Sambar) is approved and frozen for execution on July 26.
- WHB 301 repair is approved and frozen for execution on July 26.
- 18M-47PTR101 ELE PM is approved and frozen for execution on July 26.
- Follow up Amine Reboiler #1 D Suspect Steam & Amine communication is approved and frozen for execution on July 26.
- Follow up DEG Rawa Failure to Provide Backup Power during Power Outage is approved and frozen for execution on July 26.
- CM PK101 is approved and frozen for execution on July 26.
- Replace 2" spool of produce water line train-1 from Carbon steel to duplex material. is approved and frozen for execution on July 26.
- Lifting Domestic no#219, with cargo 130MB is approved and frozen for execution on July 26.
- Lifting Domestic no#220, with cargo 120MB is approved and frozen for execution on July 26.
- Gelam Total SD for 3" Cond Line Cleaning Pigging is approved and frozen for execution on July 26.
- Relocation Equipment Sakakemang (Land preparation at Grissik – cutting and filling) is approved and frozen for execution on July 26.
- Well test Tengah-1 is approved and frozen for execution on July 26.
- WHB 101 Certification is approved and frozen for execution on July 26.

☐ Activities deferred / rephased:

- Intelligent Pigging 8-inch Condensate Kp 29.8 to Letang station, Defer to Augustus (Tools availability)
- Partial Relay Protection Multilin Rejuvenation Grissik & Gelam Phase 1, Defer due to Vendor availability

☐ Activities rejected: -

2. 30D ACTIVITY LIST – FROZEN (EXECUTION COMMITMENT)

Note: Only activities that have met all readiness requirements are allowed in this section.

No	Activity	Category (Ops / Maintenance / Offsite)	Area	Job Owner	Start Date	End Date	Remark
1.	Dismantling old spare part retrofit control system GTC 301 at Control Room & around GTC 301	Project	Dayung	Project	1-Jul	31-Jul	
2.	Foundation Work for Inlet Cooler & Scrubber (Excavation, install rebar& Formwork, pouring Concrete) at Dayung plant (Project Sambar)	Project	Dayung	Project	1-Jul	31-Jul	
3.	Sambar Surface Facility Construction (Flowline)	Project	Dayung	Project	1-Jul	31-Jul	
4.	GTC Reactivation (Mobilization tools, Site preparation: Cleaning GTC TR3)	Project	Dayung	Project	1-Jul	31-Jul	
5.	Foundation Pig Receiver & Pipe Support (Excavation, install rebar& Formwork, pouring Concrete) at dayung plant	Project	Dayung	Project	1-Jul	31-Jul	
6.	Install Duct Bank at Dayung Plant (sambar)	Project	Dayung	Project	1-Jul	31-Jul	
7.	Install Cable FO and Cathodic Protection at Pipeline ROW	Project	Dayung	Project	1-Jul	31-Jul	
8.	Earthwork for Sambar Pipeline ROW	Project	Dayung	Project	1-Jul	31-Jul	
9.	Rebonjaro Preconstruction (Temporary Facility Work and Earthwork)	Project	Rebonjaro	Project	1-Jul	31-Jul	

10.	Earthwork for Rebonjaro Pipeline ROW	Project	Sumpal	Project	1-Jul	31-Jul	
11.	Internal cleaning - Sumpal Inlet Cooler for Sakakemang	Project	Sumpal	Project	21-Jul	31-Jul	
12.	Project Temporary office Land Preparation Sakakemang. (Temporary Laydown)	Project	Grissik	Project	1-Jul	31-Jul	
13.	Foundation Work for Inlet Cooler & Scrubber, Produce water Filter (Sakakemang Project)	Project	Grissik	Project	1-Jul	31-Jul	
14.	Project Temporary office Land Preparation Sakakemang. (Receiving Facility)	Project	Grissik	Project	1-Jul	31-Jul	
15.	ASM Phase 2 Mobilization Tank Supat to rawa Dismantle & Mob condensate metering from suban to rawa)	Maintenance	Rawa	OCS	1-Jul	31-Jul	
16.	Rawa 52/1A - Phase 2 (Relocate flowline Rawa 1A)	Maintenance	Rawa	OCS	1-Jul	31-Jul	
17.	Ramba Jetty Strengthening (Molding Fabrication).	Maintenance	Rawa	OCS	1-Jul	31-Jul	
18.	TCMS Phase-2 (Installation flowline 10" from Tengah 5 to TCMS)	Maintenance	Rawa	OCS	1-Jul	31-Jul	
19.	TCMS Phase 1: Install MCC & commissioning GEG, supporting close out project and Closing Punchlist TCMS Phase I	Maintenance	Rawa	OCS	1-Jul	31-Jul	
20.	Gelam ITM Well 1, 3, 5,6	Maintenance	Gelam	WII	15-Jul	19-Jul	
21.	Sumpal 1B Tubing Clearance (Support Acidizing)	Maintenance	Sumpal	WII	15-Jul	18-Jul	
22.	Sumpal-06 Perf + MFC + MTD	Maintenance	Sumpal	WII	11-Jul	13-Jul	
23.	[LTP2026] obsolete hardware PLC whb2	Maintenance	Grissik	M&R	18-Jul	31-Jul	
24.	Overhaul GEG A (Replace engine crack shaft seal and Generator recondition by Trakindo)	Maintenance	Rawa	M&R	14-Jul	31-Jul	
25.	Replace UPS Parts and Battery Charger	Maintenance	Sumpal	M&R	25-Jul	31-Jul	
26.	Sumpal GTG 403 - Engine Exchange	Maintenance	Sumpal	M&R	10-Jul	20-Jul	

27.	Internal cleaning cooler Dayung (Project Sambar)	Maintenance	Dayung	Maintenance	1-Jul	31-Jul	
28.	WHB 301 repair (Grissik)	Maintenance	Grissik	Maintenance	1-Jul	31-Jul	
29.	18M-47PTR101 ELE PM	Maintenance	Grissik	Maintenance	25-Jul	26-Jul	
30.	Follow up Amine Reboiler #1 D Suspect Steam & Amine communication	Maintenance	Grissik	Maintenance	21-Jul	28-Jul	
31.	Follow up DEG Rawa Failure to Provide Backup Power during Power Outage	Maintenance	Grissik	Maintenance	1-Jul	14-Jul	
32.	CM PK101	Maintenance	Rawa	Maintenance	1-Jul	4-Jul	
33.	Replace 2" spool of produce water line train-1 from Carbon steel to duplex material.	Maintenance	Sumpal	Maintenance	3-Jul	10-Jul	
34.	Lifting Domestic no#219, with cargo 130MB	Operation	Rawa	Marine	4-Jul	5-Jul	
35.	Lifting Domestic no#220, with cargo 120MB	Operation	Rawa	Marine	30-Jul	31-Jul	
36.	Gelam Total SD for 3" Cond Line Cleaning Pigging	Offsite	Gelam	Offsite	18-Jul	20-Jul	
37.	Relocation Equipment Sakakemang (Land preparation at Grissik – cutting and filling)	Offsite	Grissik	Road	1-Jul	31-Jul	
38.	Well test Tengah-1	Operation	Rawa	OPERATION	1-Jul	5-Jul	
39.	WHB 101 Certification	QC	Grissik	QC	1-Jul	6-Jul	

3. CONDITIONAL / AT-RISK ACTIVITIES (NOT APPROVED FOR EXECUTION)

Activities listed below are NOT approved for execution and are shown for visibility and readiness monitoring only.

No	Activity	Reason Not Ready	Required Action	Target Date	PIC

4. MOC-RELATED ACTIVITIES

No	Activity	Area	MOC Status	Operational Impact	Decision
1	Sambar Surface Facility	Dayung	Execution	Worksite Coordination	Approved
2	ASM Phase-2	Rawa	Execution	Worksite Coordination	Approved

3	RW-01A Re-route during RW-52 Drilling Activities	Rawa	Execution	Potential Production impact	Approved
4	TCMS phase 1 & 2	Rawa	Execution	Potential Production impact	Approved

5. SIMOPS, LIFTING & SCAFFOLDING CONTROL

5.1 SIMOPS & Critical Overlap

Area	Period	Concurrent Activities	Risk	Control / Mitigation

5.2 Lifting & Scaffolding Summary

Activity	Area	Type (Crane / Scaffold)	Risk Class	SIMOPS (Yes/No)
ASM Phase-2 (Move Tank Supat)	Rawa	Crane 220T	High	No
TCMS Phase 1	Rawa	Crane 50T	High	No
WHB 301 repair	Grissik	Scaffolding	High	No
WHB 101 Recertification	Grissik	Scaffolding	High	No
Follow up Amine Reboiler #1 D Suspect Steam & Amine communication	Grissik	Crane, Scaffolding	High	No

6. PM / CM CONTROL SUMMARY

Routine PM/CM is managed through SAP PM and weekly planning. This section only captures PM/CM with cross-functional or operational impact.

Type	Area	Impact	Control Action

7. RESOURCE & CRAFT UTILIZATION

Area	Craft	Utilization (%)	Status (Normal / Overload)	Action
GRISSIK	IDELE	91.00%	Normal	
GRISSIK	IDINS	90.00%	Normal	

GRISSIK	IDMEC	94.30%	Normal	
DAYUNG-SUMPAL	IDELE	90.00%	Normal	
DAYUNG-SUMPAL	IDINS	94.00%	Normal	
DAYUNG-SUMPAL	IDMEC	93.00%	Normal	
RAWA	IDELE	91.00%	Normal	
RAWA	IDINS	92.00%	Normal	
RAWA	IDMEC	77.00%	Normal	

8. VISITS, AUDITS & EXTERNAL EVENTS

Event	Area	Date	Operational Impact	Control / Mitigation
SKK Migas Visit - Monev Persetujuan Lingkungan	Grissik, Rawa	30 Jun – 3 Jul	POB increase	
Kunjungan Inspektur Ditjen Migas ke Grissik terkait Pemeriksaan Keselamatan Instalasi Pipa Penyalur	Grissik	1 Jul		
Combined General Audit Corridor and Internal Audit ABMS Corridor	Grissik, Rawa	3 - 9 Jul	POB increase	
OJT OADP	Grissik	9-31 Jul	POB increase	
Sakakemang PMT Bidder Site Survey	Grissik	2-5 Jul	POB Increase	
Coaching Clinic (Sport Trainer)	Grissik	18-20 Jul	POB increase	
Technical discussion of Pertagas P/L Crossing with Pertagas at MEPG ROW 1/7/2026 in Grissik	Grissik	29-31 Jul	POB increase	
Audit - Corridor Field Visitation Register - SMK3-04 & SCE SPOB Altair & SPOB Musi Prosperity	Rawa	1-6 Jul	POB increase	

9. COST & BUDGET ALIGNMENT

Budget Owner	FC 5+7 LTP	Actual 4+8	Risk / Remarks
Operations	USD 0.22 MM	USD 0.23 MM	Actual slightly higher than forecast
Maintenance	USD 0.46 MM	USD 0.43 MM	Actual lower than forecast

10. CHANGE CONTROL LOG (BREAK-IN)

Any change to a Frozen 30D Plan must be formally recorded and approved.

Date	Change Description	Impact	Approved By

Note: This Change Control Log shall be completed **during the execution month** and updated **whenever a break-in occurs** for monitoring and governance purposes.

12. APPROVAL & COMMITMENT

By approving this document as a Frozen 30-Day Operations Plan, all relevant parties commit to execute the listed activities in accordance with the approved plan.

Name	Position	Signature	Date
R Satyaji Y / Arriva Mundiri	Activity Planner		1-Jul -2026
Hery Kartono S / Eka Sutrisno	Offsite Planner		
Zefri Ardiansyah / Benny	Supt. Grissik Gelam Plant		
Danurwendo W / M. Puad	Supt Sumpal Dayung Plant		
Fatk hul Umam / Amir Hamzah	Supt Rawa Plant		
Thethys Septiawansyah / Reza Hutasoit	Supt Offsite		
Hidayat / Eri Yunaidi	Supt Pipeline ROW		
Wasis / Heru Listianto	Supt Terminal Marine		
Maulid Darsyah / Agus Budiono	Mgr Operations Installation		
M. Nurdin / Syarif Budiman	Mgr Offsite & Support Services		