

OFFICIAL TEMPLATE 7-DAY OPERATIONS PLAN (7D PLAN)

General Information

Item : Description

Business Unit : Corridor Asset

Area / Facility : Suban

7D Period : D1 – D7

Document Status : ☐ Draft ☐ Reviewed ☐ Frozen (Approved)

Issue Date : 12 July 2026

Revision : 0

1. PERFORMANCE EXECUTIVE SUMMARY

July Activities Cumulative Progress

Indicator	Result	Remarks
Plan Attainment (Cumm 30D Highlight)	31%	
Addition to Plan	0	
Deletion from Plan	0	
Plan Stability	100%	

Note:

- Plan Attainment represents the percentage of approved and frozen 30D activities that are successfully completed within the agreed execution window and scope. Break-in activities and deferred or cancelled activities are excluded from this calculation.
- Plan Stability represents the percentage of approved and frozen 30D activities that remain unchanged throughout the execution month. Any addition (break-in), deletion, or significant rephasing of frozen activities is considered a change and will reduce the Plan Stability score.
 - ≥ 90%: Excellent execution performance with high delivery reliability.
 - 85–89%: Good and acceptable execution performance; operations remain healthy.
 - 75–84%: Marginal execution performance; improvement is required.
 - < 75%: Poor execution performance with high delivery risk.

July Activities Progress

Indicator	W1	W2	W3	W4	W5	W6	Remark
Completed	2	5					

In Progress	4	2					
Carry Over / Cancel	0	0					
On scheduled	7	2					
Not Starting	3	3					
Total Planned Activity	16	16					
Plan Attainment (30D Cumulative Highlight)	12%	31%					
Addition to Plan	0	0					
Deletion from Plan	0	0					
Plan Stability	100%	100%					

2. EXECUTIVE DECISION SUMMARY

2.1. 30D Frozen Highlight Activities July

No	Activity	Area	Primary Impact (Production / HSE / Integrity / Cost)	MWC	Key Risk
1	[OCS] Dismantling/Relocation Existing Metering Suban to Rawa Station	Suban	Production	OCS: Electric, Instrument	Lifting
2	[OCS] Debottlenecking Suban 7. Install 1 quill tubing, Install bypass choke valve	Suban	Production	OCS	Need isolate degassing#3 and #4 during execution
3	[OCS: Electric, Instrument] Dismantle Inlet separator and accessories. Scanning and dismantle instrumentation accessories.	Suban	Regulatory	OCS: Electric, Instrument	WAH
4	[OCS] Suban Flowline Derating Modification. Modification 2 PSV	Suban	Production	OCS	Lifting, WAH
5	[Offsite] Construct New Water Well Suban Sumur Pantau. Install AWLR (Automatic Water Level Recorder).	Suban	Integrity	Offsite	Trip, slip, fall, drop object
6	[Offsite] Coating Repair Follow Up IAAN Verification Flowline SBN#8 (3 Cluster)	Suban	Production	Offsite	Chemical hazard
7	[Offsite] Construct New Water Well Suban-6. Permit processing	Suban	Production	Offsite	Trip, slip, fall, drop object

8	[Offsite] ASM verification	Suban	Cost	Offsite	Animal hazard
9	[Electrical Specialist] Retrofit 247-PBC-204A SB_DT315292 (Battery Charger PCR#2	Suban	Production	Electrical Specialist	Battery system failure causing loss of backup power for critical instruments
10	[WII] Suban-13 Acidizing	Suban	Production	WII	Production impact during execution
11	[Project] Suban 24 Flowline Construction. Hydrotest underground flowline, Hot tap welding, DCS panel modification.	Suban	Reliability	Project	Lifting, Hot work
12	[FREE] Tuning engine performance GTC-300	Suban	Production	FREE	Trip, slip, fall
13	[Campaign] 4K GTC-500 PM	Suban	Regulatory	Campaign	Production impact during execution
14	[Engineering: Mechanic] Suban-5 SRU Installation	Suban	Reliability	Engineering: Mechanic	Production impact during execution
15	[OPS: Maint, Eng, HSE] 1Y Performance Test Fire Water Pump	Suban	Regulatory	OPS: Maint, Eng, HSE	Trip, slip, fall
16	[Electric] REPLACE SURGE ARRESTER DCS AND SIS SUBAN	Suban	Regulatory	Electric	Electrical failure

2.2. Highlight Activity July Update Planning

***Top Note: Activities listed in this week's period below are approved as frozen activities.**

No	Activity	Original Planning	Activity Schedule & Status Update					Lifting / Scaffolding Needed	Remarks
			W1 1-4	W2 5-11	W3 12-18	W4 19-25	W5 26-31		
1	[OCS] Dismantling/Relocation Existing Metering Suban to Rawa Station	W3-W4			Plan	Plan		Lifting on W3	MOC 9991893 Status Execution
2	[OCS] Debottlenecking Suban 7. Install 1 quill	W1-W5	Not starting	Not starting		Plan	Plan	Lifting on W4	MOC 10069112

	tubing, Install bypass choke valve								Status Execution MOC 9485638 Status Execution
3	[OCS: Electric, Instrument] Dismantle Inlet separator Suban Bypass and accessories. Scanning and dismantle instrumentation accessories.	W1-W4	Not starting 	Not starting 		Plan	Plan		MOC 10374495 Status Execution
4	[OCS] Suban Flowline Derating Modification. Modification 2 PSV	W1-W5	Not starting 	Not starting 			Plan		MOC 7995686 Status Execution. Need spare PSV.
5	[Offsite] Construct New Water Well Suban Sumur Pantau. Install AWLR (Automatic Water Level Recorder).	W1-W2	Completed 	-	-	-	-		MOC 9691419. Status Execution. Will be break in for Water Well-6
6	[Offsite] Coating Repair Follow Up IAAAN Verification Flowline SBN#8 (3 Cluster)	W1-W2	Completed 	-	-	-	-		N/A
7	[Offsite] Construct New Water Well Suban-6. Permit processing	W1-W5	InProgress 	InProgress 	Plan	Plan	Plan		MOC 9691419. Status : Execution
8	[Offsite] ASM verification	W1-W4	InProgress 	Completed 	Plan	Plan	-		N/A
9	[Electrical Specialist] Retrofit 247-PBC-204A SB_DT315292 (Battery Charger PCR#2	W3-W4				Plan	Plan		Move to W4-W5
10	[Well] Suban-13 Acidizing	W1-W3	InProgress 	Completed 	Plan	-	-		N/A. Flowback plan on 7 to plant via STE
11	[Project] Suban 24 Flowline Construction. Hydrotest underground flowline, Hot tap welding, DCS panel modification.	W1-W5	InProgress 	InProgress 	InProgress 	Plan	Plan	Lifting on W3	MOC 10222322, 10321684. Status Execution
12	[FREE] Tuning engine performance GTC-300	W2	-	Completed 	-	-	-		N/A
13	[PM] [Campaign] 4K GTC-500 PM	W2	-	Completed 	-	-	-		N/A

14	[Engineering: Mechanic] Suban-5 SRU Installation	W2-W3	-	Completed 	Plan	-	-	Lifting 7 Scaffolding on W2	MOG 10634155 Status Corrective Action: Hamzah Z.
15	[PM] [OPS: Maint, Eng, HSE] 1Y Performance Test Fire Water Pump	W2			Plan				Move to W3
16	[CM] [Electric] REPLACE SURGE ARRESTER DCS AND SIS SUBAN	W4				Plan			N/A

1.1 Highlight Activities of the week

Completed Activities

No	Activity	Area	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Status
1	*				
2	HMR:HM 257H101A Pilot B Frequently Fail	Suban Plant	Production	Production Impact	Completed on W2 July
3	RDG:GTC 301 Engine Flame Out (S/D)	Suban Plant	Production	Production impact	Completed on W2 July
4	Choke Valve DM2 Can't Open	Suban Plant	Production	Production impact	Completed on W2 July
5	Troubleshoot GTG B due to flame out	Suban Plant	Production	Production impact, power outage	Completed on W2 July
6	13-PBA-114A Condensate shipping Pump Strainer Clogged	Suban Plant	Production	Production impact	Completed on W2 July
7	13-PBA-114B Condensate Shipping Pump Strainer Clogged	Suban Plant	Production	Production impact	Completed on W2 July
8	Cleaning Strainer Suban-7	Suban Well	Production	Production impact	Completed on W2 July
9	Completed Repair HDPE Fire Hydrant at condensate tank	Suban Plant	HSE	Inadequate fire protection during emergency.	Completed on W2 July
10	Repair HDPE near glycol regent#3	Suban Plant	HSE	Inadequate fire protection during emergency.	Completed on W2 July

*Note: Completed Activities are listed in Section 2.2.

Nominations Highlight Activity

No	Activity	Area / Dept	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Status/Progress	Management Decision
1	Suban-36. Install Inner fencing prior	Project	HSE	Compliance with SKK Migas	Inprogress	Approved

	to SKK Migas Final Acceptance			acceptance requirements		
2	Follow up finding COMO replace pump bearing condensate pump 235-P-102-E SBCP (preparation dismantle pump)	Mech	Production	Production impact	Inprogress	Approved
3	Inspect And Replace LO Filter GTG201A	Mech	Production	Production Impact, power outage	Not yet started	Approved
4	PIT 1749 at GTC 100, LCD Display Update Failure	Inst	Production	Production Impact	Completed	Approved
5	TUBING CONNECTION FILTER WHCP WELL SUBAN-4 LOOSE	Inst	Production	Production Impact	Inprogress	Approved

Summary of key decisions, risks, and focus areas for the 7-day period

****Note:** Nomination & Approved activities this week are listed in Section 2.2.

1.2 Activities deferred / Carry over

Highlight activities carried over from the previous week or deferred to subsequent weeks that require close monitoring, management attention, or further action.

3. 7D ACTIVITY LIST – FROZEN (EXECUTION COMMITMENT)

Note: Only activities that have met all readiness requirements are allowed in this section.

No	Activity	Area / Dept	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Status/Progress	Management Decision
1	Suban-36. Install Inner fencing prior to SKK Migas Final Acceptance	Project	HSE	Regulatory	Inprogress	Approved
2	Follow up finding COMO replace pump bearing condensate pump 235-P-102-E SBCP (preparation dismantle pump)	Mech	Production	Production impact	Inprogress	Approved
3	Inspect And Replace LO Filter GTG201A	Mech	Production, power outage	Production impact, power outage	Not yet started	Approved

4	PIT 1749 at GTC 100, LCD Display Update Failure	Inst	Production	Production impact	Completed	Approved
5	TUBING CONNECTION FILTER WHCP WELL SUBAN-4 LOOSE	Inst	Production	Production impact	Inprogress	Approved
6	Instal New GC Sales (dismantle H2S existing)	Inst	Production	Offspec Sales Gas	Not yet started	Approved

3.1. Maintenance PM/CM Highlight

No	Activity	Department	Act. Owner	Start Date	Target Achievement
1	***				
2	Follow up finding COMO replace pump bearing condensate pump 235-P-102-E SBCP (preparation dismantle pump)	Mech	Supt. Maintenance	W3 July	Replace power end and mechanical seal.
3	Inspect And Replace LO Filter GTG201A	Mech	Supt. Maintenance	W3 July	Activity Completed
4	PIT 1749 at GTC 100, LCD Display Update Failure	Instrument	Supt. Maintenance	W3 July	Activity Completed
5	TUBING CONNECTION FILTER WHCP WELL SUBAN-4 LOOSE	Instrument	Supt. Maintenance	W3 July	Activity Completed

***Note: PM/CM Nomination & Approved activities on this week are listed in Section 2.2.

3.2. Other Function Non-Routine Highlight Activity List

Activities listed below are non-maintenance (Offsite, OCS, Project, Drilling , Engineering, etc.) highlight.

No	Activity	Department	Act. Owner	Start Date	Target Achievement
1	****				

****Note: Non PM/CM Nomination & Approved activities on this week are listed in Section 2.2.

4. MOC-RELATED ACTIVITIES

No	Activity	Area	MOC Status	Operational Impact	Decision

*****Note: MOC related activities are listed in section 2.2.

5. SIMOPS, LIFTING & SCAFFOLDING CONTROL

5.1 SIMOPS & Critical Overlap

Area	Period	Concurrent Activities	Risk	Control / Mitigation
-	-	-	-	-

5.2 Lifting, Scaffolding & Other Summary

Activity	Area	Type (Crane / Scaffold)	Risk Class	Date	SIMOPS (Yes/No)

Lifting to support Project Suban-24 Activity	Inlet Header	Crane 80T	Drop object	18-19 July	No
1Y LTS 230V101 INS PM	LTS	Scaffolding	WAH	15 July	No
2Y LTS 230V201 INS PM	LTS	Scaffolding	WAH	15 July	No
Tension Test Flare Stack	Flare	Scaffolding	WAH	15 July	No
COMO replace pump bearing condensate pump 235-P-102-E SBCP	Inlet Condensate Pump	Lifting	Drop Object	15 July	No

***** Note: Lifting & Scaffolding support are listed in section 2.2.

5.3 Manpower

Activity	Area	Manpower	Date	Remarks
Suban-5 SRU Installation	Suban-5 Well	Electric	W2 July – W4 Sept	Support Genset
Dismantling/Relocation Existing Metering Suban to Rawa Station	Condensate Metering	Instrument & Electric	W3-W4 July	

6. VISITS, AUDITS & EXTERNAL EVENTS FOR NEXT 7 DAYS

Event	Area	Date	Operational Impact	Control / Mitigation
Visitation QA QC (Iman Sugihartoto, Ahmad Sultani, Piter Sipayung)	Suban	13-15 July 2026	High POB	Monitoring POB
Negosiasi dan Penandatanganan BA Kesepakatan Suban-33: Septa Mayorso (Support Analyst), Wihasmara Bayu (Land Acquisition	Suban	15-20 July 2026	High POB	Monitoring POB

Officer), Restu Pratama (Land Acquisition Officer), Komaruddin (Land Acquisition Officer), dan Hairil (Assistant Land Acquisition)				
Coaching clinic Medco Active Movement (MAM): Fira Islami (Trainer), Sabrina Bensie (MEPG), Istiqomah Matjik (MEPG)	Suban	18-20 July 2026	High POB	Monitoring POB

7. CHANGE CONTROL LOG (BREAK-IN)

Break in 30D activities that planned in This Week Period

Submission Date	Description	Impact	Approved By	Status
6 July 2026	[ELECTECH] 6M-43PDE301B ELE PM	Adjust Craft Utilization	Supt. Maintenance	Approved
6 July 2026	[INSTTECH] Repair Mounting 210PY2082 SB-8 Broken	Adjust Craft Utilization	Supt. Maintenance	Approved
6 July 2026	[ELECTECH] Underground Scanning TR15	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	TUBING CONNECTION FILTER WHCP WELL SUBAN-4 LOOSE	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	INSPECT AND REPLACE LO FILTER GTG201A	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	Post Filter SCMR 13MAJ-102A High DP	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	HMR: PRE-FILTER SCMR 13MAJ-101B HIGH DP	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	Post Filter SCMR 13MAJ-102A High DP	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	RDG:229E301B GLYCOL EXCHANGER LEAK	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	INSPECT AND REPLACE LUBE OIL FILTER GTG201A DUE TO DP INCREASE GRADUALLY	Adjust Craft Utilization	Supt. Maintenance	Approved
12 July 2026	Clean up strainer amine exchanger 225-E-204B due to plugging	Adjust Craft Utilization	Supt. Maintenance	Approved

Note: This Change Control Log shall be completed during the month of execution and updated whenever a break-in occurs for monitoring and governance purposes

8. Craft utilization this week (Availability Man Hours vs Planned Hours)

8.1 Previous Week Craft Utilization




Maintenance Work Center	Availability Man Hours	Planned Man Hours	Performance Index	Remarks
ELECTEC	196	212.5	108%	
INSTTEC	280	296.5	106%	
MECHTEC	385	388	101%	

8.2 Next Week Craft Utilization

Maintenance Work Center	Availability Man Hours	Planned Man Hours	Performance Index	Remarks
ELECTEC	245	253	103%	
INSTTEC	322	322	100%	
MECHTEC	287	283	99%	

9. APPROVAL & COMMITMENT

By approving this document as a Frozen 30-Day Operations Plan, all relevant parties commit to execute the listed activities in accordance with the approved plan.

Name	Position	Signature	Date
Shah Firizqy	OM Planner		12 July 2026
Achmad Tazkir	Offsite Planner		12 July 2026
Temmy Herdiansyah	Operation Act. Coord		12 July 2026
Aditama	Supt. Maintenance		12 July 2026
Sandy Iswanto	Supt Plant		12 July 2026
Fitra Jasrianto (DoA)	Supt Offsite		12 July 2026