

OFFICIAL TEMPLATE 7-DAY OPERATIONS PLAN (7D PLAN)

General Information

Item : Description

Business Unit : Corridor Asset

Area / Facility : Suban

7D Period : D1 – D7

Document Status : ☐ Draft ☐ Reviewed ☐ Frozen (Approved)

Issue Date : 5 July 2026

Revision : 0

1. PERFORMANCE EXECUTIVE SUMMARY

July Activities Cumulative Progress

Indicator	Result	Remarks
Plan Attainment (Cumm 30D Highlight)	12%	
Addition to Plan	0	
Deletion from Plan	0	
Plan Stability	81%	

Note:

- Plan Attainment represents the percentage of approved and frozen 30D activities that are successfully completed within the agreed execution window and scope. Break-in activities and deferred or cancelled activities are excluded from this calculation.
- Plan Stability represents the percentage of approved and frozen 30D activities that remain unchanged throughout the execution month. Any addition (break-in), deletion, or significant rephasing of frozen activities is considered a change and will reduce the Plan Stability score.
 - ≥ 90%: Excellent execution performance with high delivery reliability.
 - 85–89%: Good and acceptable execution performance; operations remain healthy.
 - 75–84%: Marginal execution performance; improvement is required.
 - < 75%: Poor execution performance with high delivery risk.

July Activities Progress

Indicator	W1	W2	W3	W4	W5	W6	Remark
Completed	2						

In Progress	4					
Carry Over / Cancel	0					
On scheduled	7					
Not Starting	3					
Total Planned Activity	16					
Plan Attainment (30D Cumm Highlight)	12%					
Addition to Plan	0					
Deletion from Plan	0					
Plan Stability	81%					

2. EXECUTIVE DECISION SUMMARY

2.1. 30D Frozen Highlight Activities July

No	Activity	Area	Primary Impact (Production / HSE / Integrity / Cost)	MWC	Key Risk
1	[OCS] Dismantling/Relocation Existing Metering Suban to Rawa Station	Suban	Production	OCS: Electric, Instrument	Lifting
2	[OCS] Debottlenecking Suban 7. Install 1 quill tubing, Install bypass choke valve	Suban	Production	OCS	Need isolate degassing#3 and #4 during execution
3	[OCS: Electric, Instrument] Dismantle Inlet separator and accessories. Scanning and dismantle instrumentation accessories.	Suban	Regulatory	OCS: Electric, Instrument	WAH
4	[OCS] Suban Flowline Derating Modification. Modification 2 PSV	Suban	Production	OCS	Lifting, WAH
5	[Offsite] Construct New Water Well Suban Sumur Pantau. Install AWLR (Automatic Water Level Recorder).	Suban	Integrity	Offsite	Trip, slip, fall, drop object
6	[Offsite] Coating Repair Follow Up IAAN Verification Flowline SBN#8 (3 Cluster)	Suban	Production	Offsite	Chemical hazard

7	[Offsite] Construct New Water Well Suban-6. Permit processing	Suban	Production	Offsite	Trip, slip, fall, drop object
8	[Offsite] ASM verification	Suban	Cost	Offsite	Animal hazard
9	[Electrical Specialist] Retrofit 247-PBC-204A SB_DT315292 (Battery Charger PCR#2	Suban	Production	Electrical Specialist	Battery system failure causing loss of backup power for critical instruments
10	[WII] Suban-13 Acidizing	Suban	Production	WII	Production impact during execution
11	[Project] Suban 24 Flowline Construction. Hydrotest underground flowline, Hot tap welding, DCS panel modification.	Suban	Reliability	Project	Lifting, Hot work
12	[FREE] Tuning engine performance GTC-300	Suban	Production	FREE	Trip, slip, fall
13	[Campaign] 4K GTC-500 PM	Suban	Regulatory	Campaign	Production impact during execution
14	[Engineering: Mechanic] Suban-5 SRU Installation	Suban	Reliability	Engineering: Mechanic	Production impact during execution
15	[OPS: Maint, Eng, HSE] 1Y Performance Test Fire Water Pump	Suban	Regulatory	OPS: Maint, Eng, HSE	Trip, slip, fall
16	[Electric] REPLACE SURGE ARRESTER DCS AND SIS SUBAN	Suban	Regulatory	Electric	Electrical failure

2.2. Highlight Activity July Update Planning

***Top Note: Activities listed in this week's period below are approved as frozen activities.**

No	Activity	Original Planning	Activity Schedule & Status Update					Lifting / Scaffolding Needed	Remarks
			W1 1-4	W2 5-11	W3 12-18	W4 19-25	W5 26-31		
1	[OCS] Dismantling/Relocation Existing Metering Suban to Rawa Station	W3-W4			Plan	Plan		Lifting on W3	MOC 9991893 Status Execution
2	[OCS] Debottlenecking Suban 7. Install 1 quill tubing, Install bypass choke valve	W1-W5	Not starting 			Plan	Plan		MOC 10069112 Status Execution MOC 9485638 Status Execution
3	[OCS: Electric, Instrument] Dismantle Inlet separator Suban Bypass and accessories. Scanning and dismantle instrumentation accessories.	W1-W4	Not starting 			Plan	Plan		MOC 10374495 Status Execution
4	[OCS] Suban Flowline Derating Modification. Modification 2 PSV	W1-W5	Not starting 				Plan		MOC 7995686 Status Execution. Need spare PSV.
5	[Offsite] Construct New Water Well Suban Sumur Pantau. Install AWLR (Automatic Water Level Recorder).	W1-W2	Completed 						MOC 9691419. Status Execution. Will be break In for Water Well-6
6	[Offsite] Coating Repair Follow Up IAAN Verification Flowline SBN#8 (3 Cluster)	W1-W2	Completed 						N/A
7	[Offsite] Construct New Water Well Suban-6. Permit processing	W1-W5	InProgress 	Plan	Plan	Plan	Plan		MOC 9691419.
8	[Offsite] ASM verification	W1-W4	InProgress 	Plan	Plan	Plan			N/A
9	[Electrical Specialist] Retrofit 247-PBC-204A SB_DT315292 (Battery Charger PCR#2)	W3-W4			Plan	Plan			N/A
10	[WII] Suban-13 Acidizing	W1-W3	InProgress 	Plan	Plan				N/A. Flowback plan on 7 to plant via STE
11	[Project] Suban 24 Flowline Construction. Hydrotest underground flowline, Hot tap welding, DCS panel modification.	W1-W5	InProgress 	Plan	Plan	Plan	Plan	Lifting on W2	MOC 10222322, 10321684. Status Execution

12	[FREE] Tuning engine performance GTC-300	W2		Plan					N/A
13	[PM] [Campaign] 4K GTC-500 PM	W2		Plan					N/A
14	[Engineering: Mechanic] Suban-5 SRU Installation	W2-W3		Plan	Plan			Lifting, Scaffolding on W2	MOC 10634155 Status Corrective Action: Hamzah Z.
15	[PM] [OPS: Maint, Eng, HSE] 1Y Performance Test Fire Water Pump	W2		Plan					N/A
16	[CM] [Electric] REPLACE SURGE ARRESTER DCS AND SIS SUBAN	W4				Plan			N/A

1.1 Highlight Activities of the week

Completed Activities

No	Activity	Area	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Status
	*				

*Note: Completed Activities are listed in Section 2.2.

Nominations Highlight Activity

No	Activity	Area / Dept	Primary Impact (Production / HSE / Integrity / Cost)	Key Risk	Status/Progress	Management Decision
	**					

Summary of key decisions, risks, and focus areas for the 7-day period

**Note: Nomination & Approved activities this week are listed in Section 2.2.

1.2 Activities deferred / Carry over

Highlight activities carried over from the previous week or deferred to subsequent weeks that require close monitoring, management attention, or further action.

3. 7D ACTIVITY LIST – FROZEN (EXECUTION COMMITMENT)

Note: Only activities that have met all readiness requirements are allowed in this section.

3.1. Maintenance PM/CM Highlight

No	Activity	Department	Act. Owner	Start Date	Target Achievement

***Note: PM/CM Nomination & Approved activities on this week are listed in Section 2.2.

3.2. Other Function Non-Routine Highlight Activity List

Activities listed below are non-maintenance (Offsite, OCS, Project, Drilling , Engineering, etc.) highlight.

No	Activity	Department	Act. Owner	Start Date	Target Achievement

****Note: Non PM/CM Nomination & Approved activities on this week are listed in Section 2.2.

4. MOC-RELATED ACTIVITIES

No	Activity	Area	MOC Status	Operational Impact	Decision

*****Note: MOC related activities are listed in section 2.2.

5. SIMOPS, LIFTING & SCAFFOLDING CONTROL

5.1 SIMOPS & Critical Overlap

Area	Period	Concurrent Activities	Risk	Control / Mitigation
-	-	-	-	-

5.2 Lifting, Scaffolding & Other Summary

Activity	Area	Type (Crane / Scaffold)	Risk Class	Date	SIMOPS (Yes/No)

***** Note: Lifting & Scaffolding support are listed in section 2.2.

5.3 Manpower

Activity	Area	Manpower	Date	Remarks

6. VISITS, AUDITS & EXTERNAL EVENTS FOR NEXT 7 DAYS

Event	Area	Date	Operational Impact	Control / Mitigation
Visitasi Evaluasi Mutu Minyak	Suban	6 – 7 July 2026	High POB	Monitoring POB
Bridge B-22 Assesment	Suban	8-10 July 2026	High POB	Monitoring POB

7. CHANGE CONTROL LOG (BREAK-IN)

Break in 30D activities that planned in This Week Period

Submission Date	Description	Impact	Approved By	Status
6 July 2026	[ELECTECH] 6M-43PDE301B ELE PM	Adjust Craft Utilization	Supt. Maintenance	Approved
6 July 2026	[INSTTECH] Repair Mounting 210PY2082 SB-8 Broken	Adjust Craft Utilization	Supt. Maintenance	Approved
6 July 2026	[ELECTECH] Underground Scanning TR15	Adjust Craft Utilization	Supt. Maintenance	Approved

Note: This Change Control Log shall be completed **during the month of execution** and updated **whenever a break-in occurs** for monitoring and governance purposes

8. Craft utilization this week (Availability Man Hours vs Planned Hours)

8.1 Previous Week Craft Utilization


Maintenance Work Center	Availability Man Hours	Planned Man Hours	Performance Index	Remarks
ELECTEC	189	175	93%	
INSTTEC	301	291	97%	
MECHTEC	399	379	95%	

8.2 Next Week Craft Utilization

Maintenance Work Center	Availability Man Hours	Planned Man Hours	Performance Index	Remarks
ELECTEC	196	196	100%	
INSTTEC	301	314	104%	Need to readjust by activity owner
MECHTEC	399	400	100%	

9. APPROVAL & COMMITMENT

By approving this document as a Frozen 30-Day Operations Plan, all relevant parties commit to execute the listed activities in accordance with the approved plan.

Name	Position	Signature	Date
M. Arif Febriadi	OM Planner		5 July 2026
Ferry Octavia	Offsite Planner		5 July 2026
M. M. Huda	Operation Act. Coord		5 July 2026
Anas F. (DoA)	Supt. Maintenance		5 July 2026
Sandy Iswanto	Supt Plant		5 July 2026
Bakti Kumoro	Supt Offsite		5 July 2026